

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep	4th Quarter			1st Quarter			2nd Quarter		
								Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1																
2																
3		Lead time to receive submittal	279 days	Mon 5/11/20	Thu 6/3/21											
4																
5		Lead time after submittal is approved	279 days	Mon 5/11/20	Thu 6/3/21											
6																
7		PH 1 Work	279 days	Mon 5/11/20	Thu 6/3/21											
8		Desludge pond 2 and 3	15 days	Mon 5/11/20	Fri 5/29/20											
9		pond embankment	20 days	Sun 5/31/20	Fri 6/26/20											
10		excavate SAGR Walls, Splitter Structure, Blower Building	20 days	Sun 7/5/20	Fri 7/31/20	8										
11		Blower Building construction	60 days	Sun 8/9/20	Fri 10/30/20	10FS-5 days										
12		Primary & Secondary Structures	20 days	Sun 8/23/20	Fri 9/18/20	9										
13		Set SAGR walls	10 days	Sun 7/19/20	Fri 7/31/20	12										
14		Pond #3 backfill & final effluent connection	20 days	Mon 8/17/20	Fri 9/11/20	13										
15		SAGR Liners	8 days	Mon 8/3/20	Wed 8/12/20	13										
16		SAGR Rock/Equipment	20 days	Sun 8/23/20	Fri 9/18/20	15										
17		Pond 3A Utilities & Equip	20 days	Mon 9/7/20	Fri 10/2/20	16SS+10 days										
18		Exist Pond 2 backfill & rough grade	15 days	Mon 9/28/20	Fri 10/16/20	17FS-5 days										
19		SAGR Mulch layer	15 days	Mon 10/19/20	Fri 11/6/20	18										
20		blower and piping Install	30 days	Sun 9/27/20	Thu 12/10/20	19										
21		Electrical & HVAC	40 days	Mon 9/28/20	Wed 1/27/21	20										
22		Backup generator install	10 days	Mon 9/28/20	Fri 10/9/20	21SS										
23		Install VFD's and control panel equipment	10 days	Mon 1/18/21	Fri 1/29/21											
24		Install lagoon 3A equipment	4 days	Tue 11/17/20	Fri 11/20/20	19FS+6 days										
25																
26		Ph 2 Work	36 days	Thu 4/1/21	Thu 5/20/21											
27		Complete Remaining Desludge pond #1	5 days	Thu 4/15/21	Wed 4/21/21											
28		New pond berm	20 days	Thu 4/1/21	Wed 4/28/21	27SS-10 days										
29		Lagoon 1 & 2 Utilities & Equip	30 days	Thu 4/1/21	Wed 5/12/21	28SS										
30		Instal lagoon 1 & 2 Equipment	6 days	Thu 5/13/21	Thu 5/20/21	28FS+10 days										
31																
32		Ph 3 Work	16 days	Thu 5/13/21	Thu 6/3/21											
33		8" PCC	10 days	Thu 5/13/21	Wed 5/26/21	29										
34		Existing Blower Building Equipment Demo	10 days	Fri 5/21/21	Thu 6/3/21	30										
35		Gravel drives	10 days	Thu 5/13/21	Wed 5/26/21	29										
36		Seeding	4 days	Thu 5/27/21	Tue 6/1/21	35										

Project: Sequence Schedule
Date: Wed 12/30/20

Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
Split		Inactive Task		Duration-only		Finish-only		Critical			
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			
Summary		Inactive Summary		Manual Summary		External Milestone		Progress			