

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep	4th Quarter		Nov	Dec	1st Quarter		Feb	Mar	2nd Quarter		May	Jun
								Oct			Jan		Apr						
1																			
2																			
3		Lead time to receive submittal	279 days	Mon 5/11/20	Thu 6/3/21														
4																			
5		Lead time after submittal is approved	279 days	Mon 5/11/20	Thu 6/3/21														
6																			
7		PH 1 Work	279 days	Mon 5/11/20	Thu 6/3/21														
8		Desludge pond 2 and 3	15 days	Mon 5/11/20	Fri 5/29/20														
9		pond embankment	20 days	Sun 5/31/20	Fri 6/26/20														
10		excavate SAGR Walls, Splitter Structure, Blower Building	20 days	Sun 7/5/20	Fri 7/31/20	8													
11		Blower Building construction	60 days	Sun 8/9/20	Fri 10/30/20	10FS-5 days													
12		Primary & Secondary Structures	20 days	Sun 8/23/20	Fri 9/18/20	9													
13		Set SAGR walls	10 days	Sun 7/19/20	Fri 7/31/20	12													
14		Pond #3 backfill & final effluent connection	20 days	Mon 8/17/20	Fri 9/11/20	13													
15		SAGR Liners	8 days	Mon 8/3/20	Wed 8/12/20	13													
16		SAGR Rock/Equipment	20 days	Sun 8/23/20	Fri 9/18/20	15													
17		Pond 3A Utilities & Equip	20 days	Mon 9/7/20	Fri 10/2/20	16SS+10 days													
18		Exist Pond 2 backfill & rough grade	15 days	Mon 9/28/20	Fri 10/16/20	17FS-5 days													
19		SAGR Mulch layer	15 days	Mon 10/19/20	Fri 11/6/20	18													
20		blower and piping Install	30 days	Sun 9/27/20	Thu 12/10/20	19													
21		Electrical & HVAC	80 days	Mon 9/28/20	Wed 3/24/21	20													
22		Backup generator install	10 days	Mon 9/28/20	Fri 10/9/20	21SS													
23		Install VFD's and control panel equipment	10 days	Fri 3/5/21	Thu 3/18/21														
24		Install lagoon 3A equipment	4 days	Tue 11/17/20	Fri 11/20/20	19FS+6 days													
25																			
26		Ph 2 Work	36 days	Thu 4/1/21	Thu 5/20/21														
27		Complete Remaining Desludge pond #1	5 days	Thu 4/15/21	Wed 4/21/21														
28		New pond berm	20 days	Thu 4/1/21	Wed 4/28/21	27SS-10 days													
29		Lagoon 1 & 2 Utilities & Equip	30 days	Thu 4/1/21	Wed 5/12/21	28SS													
30		Instal lagoon 1 & 2 Equipment	6 days	Thu 5/13/21	Thu 5/20/21	28FS+10 days													
31																			
32		Ph 3 Work	16 days	Thu 5/13/21	Thu 6/3/21														
33		8" PCC	10 days	Thu 5/13/21	Wed 5/26/21	29													
34		Existing Blower Building Equipment Demo	10 days	Fri 5/21/21	Thu 6/3/21	30													
35		Gravel drives	10 days	Thu 5/13/21	Wed 5/26/21	29													
36		Seeding	4 days	Thu 5/27/21	Tue 6/1/21	35													

Project: Sequence Schedule
Date: Mon 2/1/21

Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
Split		Inactive Task		Duration-only		Finish-only		Critical			
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			
Summary		Inactive Summary		Manual Summary		External Milestone		Progress			