



MEMO

To: City of Bloomfield

From: HR Green, Inc.

Subject: Progress Report No. 9

Date: February 1, 2021

Woodruff Construction recently submitted Pay Application No. 9 in the amount of \$82,842.88 for work completed in January. The total balance remaining after Pay Applications 1 through 9 is \$1,659,304.52. HR Green has approved Pay Application No. 9 and recommends that the City approve the application at the upcoming council meeting.

Pay Application No. 9 includes the following completed items: demolition, metal finishes, plumbing, HVAC, electrical, and site utility installation. Woodruff plans to finish up the electrical and HVAC work within the new blower building during the months of February and March.

The sludge cannot be removed from the lagoons until early spring when the ground is thawed and the sludge can be land applied. Therefore, construction will pick back up in spring with sludge removal and the remaining lagoon earthwork modifications. Once the lagoons are reconstructed, the remaining utilities and aeration equipment will be installed. Paving and seeding will likely take place in May 2021. The contractor appears to be on schedule with the planned substantial and final completion dates of June 1, 2021 and September 1, 2021, respectively.

If you have any questions, please feel free to contact me at 319-841-4304 or hjindrich@hrgreen.com.

Haley Jindrich, PE

Staff Engineer

A handwritten signature in black ink that reads 'Haley Jindrich'.

Enclosures: Pay Application No. 9; Updated Construction Schedule