



## MEMO

---

To: City of Bloomfield

From: HR Green, Inc.

Subject: Progress Report – Pay Application No. 12

Date: August 31, 2021

---

Woodruff Construction submitted Pay Application No. 12 in the amount of \$68,434.40 for work completed in July. The total balance remaining after Pay Applications 1 through 12 is \$439,811.48 (of which \$347,549.87 is retainage). HR Green has approved Pay Application No. 12 and recommends that the City approve the application at the upcoming council meeting.

Pay Application No. 12 includes work completed for the following items: paints and coatings, both lift station control panels, site restoration, site fencing, one 20" slide gate, lagoon aeration equipment installation, and previously approved change order items.

If you have any questions, please feel free to contact me at 319-841-4304 or [hjindrich@hrgreen.com](mailto:hjindrich@hrgreen.com).

Haley Jindrich, PE

Staff Engineer

A handwritten signature in black ink that reads 'Haley Jindrich'.

Enclosures: Pay Application No. 12