

- Bid Opening – July 17, 2025
- Contract Date – August 6, 2026
- Preconstruction Meeting – Sept. 16, 2025
- Contract Completion Date – November 20, 2025
- Contractor moved onsite to complete Phase 1 – November 6, 2025
- Phase 1 Completed and Open to traffic – December 15, 2025
- Council decided to pause Phase 2 until the spring when weather was more appropriate for paving – December 4, 2025
- TK Concrete remobilized and closed Phase 2 of Walnut Street Reconstruction – February 24, 2026
- Phase 2 completed and open to traffic – March 19th, 2026
- Phase 1 November 20th to December 15th – 25 Calendar days past completion
- Phase 2 February 24th to March 19th – 24 Calendar days to complete Phase 2
- Total Calendar days past the completion date (11/21/25 to 12/15/2025 and 2/24/26 to 3/19/26) – 49 calendar days
- Agreed Liquidated Damages in the contract- \$500 per calendar day after 11/20/25