



# CHANGE ORDER

**HR Green, Inc.**  
 8710 Earhart Lane S.W. P. O. Box 9009  
 Cedar Rapids, IA 52409-9009  
 (319) 841-4000 FAX (319)841-4012

Distribution:  
 Owner   X    
 Engineer   X    
 Contractor   X    
 Field \_\_\_\_\_  
 Other \_\_\_\_\_

<b>PROJECT:</b> Bloomfield WWTP Improvements	<b>Change Order No.</b>	2
	<b>Date</b>	December 15, 2020
<b>To Contractor:</b> Woodruff Construction, LLC 501 Greenfield Drive Tiffin, IA 52340	<b>Project No.</b>	171462
	<b>Original Contract Date</b>	May 7, 2020
Change Order No. 2 consists of the following:		
1. <u>Lift Station Electrical Modifications</u> : Increase conductor size in the East St. lift station and Lift Station 6A to accommodate the existing 240V service and add a neutral conductor to List Station 6A to provide the required 120V control power..... <b>\$942.99</b> 2. <u>East St. Lift Station Influent Pipe Modifications</u> : Trash basket design requires that the influent pipe be extended from the wall in order to catch the trash from the wastewater. Cost includes bypassing around lift station..... <b>\$5,761.00</b> 3. <u>MH-7100 Weir Pipe Modifications</u> : Remove weir bowl and replace with a riser pipe to better fit within the manhole... <b>\$1,140.82</b> 4. <u>12" and 24" Storm Drain Installation</u> : Add storm drains to help with site drainage..... <b>\$6,092.44</b> 5. <u>Credit for Existing Pump Station Building Electrical Demolition</u> : Owner has decided that this building should no longer be demolished, therefore, the contractor will credit this amount back to the contract..... <b>(\$6,000.00)</b>		
The original Contract Sum was		\$7,035,674.33
Net change by previously authorized Change Orders		\$14,368.65
The Contract Sum prior to this Change Order was		\$7,050,042.98
The Contract Sum will be increased by this Change Order in the amount of		\$7,937.25
The new Contract Sum including this Change order will be		\$7,057,980.23
The Contract Time will be (increased) by		0 days
The date of Substantial Completion as of the date of this Change Order therefore is		June 1, 2021

**NOT VALID UNTIL SIGNED BY THE CONTRACTOR, OWNER'S REPRESENTATIVE, if applicable, AND OWNER**

<b>Contractor</b> Woodruff Construction, LLC	<b>Owner's Representative</b> HR Green, Inc.	<b>Owner</b> City of Bloomfield
By	By	By _____
Date: 12-15-20	Date: 12/15/2020	Date: _____