



CHANGE ORDER

HR Green, Inc.
 8710 Earhart Lane S.W. P. O. Box 9009
 Cedar Rapids, IA 52409-9009
 (319) 841-4000 FAX (319)841-4012

Distribution:
 Owner X
 Engineer X
 Contractor X
 Field _____
 Other _____

PROJECT: Bloomfield WWTP Improvements	Change Order No.	3
	Date	January 5, 2021
To Contractor: Woodruff Construction, LLC 501 Greenfield Drive Tiffin, IA 52340	Project No.	171462
	Original Contract Date	May 7, 2020

Change Order No. 2 consists of the following:

1. Lift Station Electrical Modifications: Increase conductor size in the East St. lift station and Lift Station 6A to accommodate the existing 240V service and add a neutral conductor to List Station 6A to provide the required 120V control power.....**\$942.99**
2. East St. Lift Station Influent Pipe Modifications: Trash basket design requires that the influent pipe be extended from the wall in order to catch the trash from the wastewater. Cost includes bypassing around lift station.....**\$5,761.00**
3. MH-7100 Weir Pipe Modifications: Remove weir bowl and replace with a riser pipe to better fit within the manhole...**\$1,140.82**
4. 12" and 24" Storm Drain Installation: Add storm drains to help with site drainage.....**\$6,092.44**

The original Contract Sum was	\$7,035,674.33
Net change by previously authorized Change Orders	\$8,368.65
The Contract Sum prior to this Change Order was	\$7,044,042.98
The Contract Sum will be increased by this Change Order in the amount of	\$13,937.25
The new Contract Sum including this Change order will be	\$7,057,980.23
The Contract Time will be (increased) by	0 days
The date of Substantial Completion as of the date of this Change Order therefore is	June 1, 2021

NOT VALID UNTIL SIGNED BY THE CONTRACTOR, OWNER'S REPRESENTATIVE, if applicable, AND OWNER

Contractor Woodruff Construction, LLC	Owner's Representative HR Green, Inc.	Owner City of Bloomfield
By	By	By _____
Date: 1-5-2021	Date: 1/5/2021	Date: _____