



CHANGE ORDER

HR Green, Inc.
 8710 Earhart Lane S.W. P. O. Box 9009
 Cedar Rapids, IA 52409-9009
 (319) 841-4000 FAX (319)841-4012

Distribution:
 Owner X
 Engineer X
 Contractor X
 Field _____
 Other _____

PROJECT: Bloomfield WWTP Improvements	Change Order No.	4
	Date	May 18, 2021
To Contractor: Woodruff Construction, LLC 501 Greenfield Drive Tiffin, IA 52340	Project No.	171462
	Original Contract Date	May 7, 2020
Change Order No. 4 consists of the following: 1. Time extension to reach substantial completion of 30 days. In the fall of 2020, several equipment items were delayed in delivery from the manufacturers due to covid-19. The delay in delivery pushed back the sludge removal in the existing lagoon 2 and sludge had to be transferred to existing cell 1 in order to proceed with work because no fields were available due to crop cover. Once the contractor had completed work to put the new lagoon cell 3 online, it was too late to get the sludge in existing cell 1 land applied.		
The original Contract Sum was		\$7,035,674.33
Net change by previously authorized Change Orders		\$8,368.65
The Contract Sum prior to this Change Order was		\$7,044,042.98
The Contract Sum will be increased by this Change Order in the amount of		\$13,937.25
The new Contract Sum including this Change order will be		\$7,057,980.23
The Contract Time will be (increased) by		30 days
The date of Substantial Completion as of the date of this Change Order therefore is		July 1, 2021

NOT VALID UNTIL SIGNED BY THE CONTRACTOR, OWNER'S REPRESENTATIVE, if applicable, AND OWNER		
Contractor Woodruff Construction, LLC	Owner's Representative HR Green, Inc.	Owner City of Bloomfield
By 	By 	By
Date: 5/18/2021	Date: 5/18/2021	Date: